



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:15 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 489 Const Calendar Day: 904 Date: 29-Feb-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: No Inspection

Shift Hours: 04:00 am 05:00 pm Break: 01:00 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
Precipitation Condition Rain

Working Day  If no, explain:

**Diary:**

Dispute

**Cable Hauling**

Phil & I had to work on the strand measurements . We had to measure PWS # 62 , thru 67 on the North main span , & we had to measure PWS # 51 & 52 , & 60 thru 67 on the South main span .

We started on the North main span at 4:30 AM. We measured 62 , & 63 . When the weather condition changed to heavy rain & high wind . The wind reached 30 miles / hour . We left the North side at 4:40 AM. We went to the South side , but we could not measure any of the strand due to the weather conditions we left at 5:00 AM. .

We returned to the South side at 5:20 AM. We were done at 5:50 AM. We started on the North side at 6:10 AM. We were done at 6:30 AM..

After that , I had to attend the 2012 Winter Training in San Leandro

