



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 7:45 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 053 Const Calendar Day: 904 Date: 29-Feb-2012 Wednesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 04:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 19-Sep-14 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Rain in morning Condition Rain, early AM; cool, breezy, and partly cloudy

Working Day  If no, explain:

**Diary:** Dispute   
**General Comments**  
The crew installing the cable into the south saddle at the east end were told not to come to work due to inclement weather. The FW Spencer crew also did not come in because they could not weld in the rain.

04-0120F4	Bid Item: 067	C-PWS-061.067	Install & Adjust PWS 61-65
AMERICAN BRIDGE/FLUOR, A JV			

