



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:51 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 280 Const Calendar Day: 909 Date: 05-Mar-2012 Monday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 07:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 45 - 60 12 PM 4PM 60 - 68

Precipitation None Condition Scattered Clouds

Working Day [checked] If no, explain:

Diary:

Dispute

Work description.

MARCH 5, 2012 Diary

ABF Crews activities at the West Loop:

1. PWS HAULING, FLOATING, FORMING AND INSTALLATING:

- HAULING PWS # 77, PWS #78, PWS # 79 and PWS # 80:

Table with 5 columns: Activity, START, TIME AT N.D.S., TIME AT S.D.S., END TIME. Rows for PWS # 77, 78, 79, 80.

N.D.S.= North Deviation Saddle (Transfer of PWS from the Primary Hauling System to the Secondary Hauling System)

S.D.S. = South Deviation Saddle (Transfer of PWS from the Secondary Hauling System to the Primary Hauling System)

- FLOATING PWS # 77, PWS # 78 and PWS # 79:

Table with 4 columns: Activity, CLAPM TO N.D.S.F.A, CLAPM TO S.D.S.F.A, FLOATING TIME. Rows for PWS # 77, 78, 79.

N.D.S.F.A. = North Deviation Saddle Floating Arm

S.D.S.F.A. = South Deviation Saddle Floating Arm

- FORMING PWS # 77, PWS # 78, and PWS # 79:

FORMING JACKING SADDLE NORTH DEVIATIONSADDLE SOUTH DEVIATION SADDLE



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Iranmanesh, Abbas **Diary #:** 280 **Date:** 05-Mar-2012 **Monday**

PWS # 77	9:10A.M.-9:28A.M.	9:20A.M.-10:08A.M.	9:20A.M.-10:25A.M.
PWS # 78	00:50P.M.	00:50P.M.	00:50P.M.
PWS # 79	In the afternoon	In the afternoon	In the afternoon

- INSTALING PWS #77, PWS #78 and PWS #79

INSTALLING	JACKING SADDLE	NORTH DEVIATIONSADDLE	SOUTH DEVIATION SADDLE
PWS # 77	9:30-A.M-9:45A.M.	10:10A.M.-10:50A.M.	10:20A.M.-11:05A.M.
PWS # 78	In the afternoon	In the afternoon	In the afternoon
PWS # 79	In the afternoon	In the afternoon	In the afternoon

- PWS # 77, PWS # 78 and PWS # 79 SLACK ADJUSTEMS:

SLACK ADJUSTMENT	SET UP HYDRAULIC PULLING SYSTEM	ADJUSTMENT TIME
PWS # 77	10:30A.M.	10:40A.M.-11:22A.M.
PWS # 78		In the afternoon
PWS # 79		In the afternoon

SET UP AT LOWER END OF THE S.D.S.

2. NOTES:

- NOTE-1: ABF Engineer, Mr. Ankur Singh was present.
- NOTE-2: ABF crews used water as a lubricant at the S.D.S. for the PWS #77 slack adjustment.
- NOTE-3: 2 hours OT

ABF Crews involved at the West loop:

- Joseph Stone
- Ryan Nash
- Rigovertto Garcia
- Jonathan Canites
- Ryan Evanchick
- Jim Benninghove
- Tony Miranda
- Mike Draper
- Mike Portillo
- Matthew Holt
- Andy Zhen
- Dario Loza
- Edvardo Jimenez Padilla

04-0120F4 Bid Item: 067 C-PWS-046.067 Install & Adjust PWS 46-50

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-051.067 Install & Adjust PWS 51-55

AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Iranmanesh, Abbas Diary #: 280 Date: 05-Mar-2012 Monday

04-0120F4 Bid Item: 067 C-PWS-056.067 Install & Adjust PWS 56-60
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-066.067 Install & Adjust PWS 66-70
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-076.067 Install & Adjust PWS 76-80
AMERICAN BRIDGE/FLUOR, A JV

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 280

Date: 05-Mar-2012 Monday

