



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 467 Const Calendar Day: 909 Date: 05-Mar-2012 Monday  
 Inspector Name: Patel, Sharad Title: Transportation Engineer  
 Inspection Type: Continuous  
 Shift Hours: 06:00 am 04:30 pm Break: Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:** Dispute   
**Electrical Field work**  
 JM and Dave working at SP-8-JM left work after lunch and Christine is working at SP-8 helping Dave. Christine trimed the conductors inside CB-1 for lighting and receptacle and labelled the same in morning hours. Arnold and JB working inside the Tower-south-89 m shaft pulling cables for lights,PB and receptacles -Clay is supervising the work. One crew is working at Skyway E/B-& W/B pulling cable-14/3 for CCO-61. I Worked two hrs. overtime.

04-0120F4	Bid Item: 105	E-L01-CAB.105	E Line Lift 01 Cables Sas superstructure girder eastbound					
BLEYCO, IN								
<b>Labor</b>								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BLEYCO, IN								
Electrician	JNM	CHRISTINE PETERSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician	JNM	JAY MICHEO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician	FOR	CLAYTON YOUNGER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician	JNM	DAVE ALTOM	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4	Bid Item: 106	T-L03-REC.106	Tower Lift 03 Receptacles Tower and suspension cable					
BLEYCO, IN								
<b>Labor</b>								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BLEYCO, IN								
Electrician	JNM	Arnold Li	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician	JNM	Juaton(Jay) Boutte	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4	Bid Item: 120	0-000-000.120	STRONG MOTION DETECTION SYSTEM			
BLEYCO, IN						

CCO-061	Bid Item: 001	0-EWS-ALS.061	Electrical Warning Systems			
BLEYCO, IN						
<b>Labor</b>						



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Patel, Sharad    **Diary #:** 467    **Date:** 05-Mar-2012    **Monday**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> BLEYCO, IN								
Semi-Skilled Laborer		Carlos Garcia	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	SAM BENTON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	BENITO ORTIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician	JNM	KEITH MOORE	8.00	0.00	0.00	8.00		<input type="checkbox"/>

