



### SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:24 AM

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 468 Const Calendar Day: 910 Date: 06-Mar-2012 Tuesday

Inspector Name: Patel, Sharad Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:00 am 04:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

### Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

### Diary:

Dispute

#### Electrical Field work

JM and Dave working at SP-8- Christine is working at SP-8-inside the cross beam installing 3 inch flex conduit. . Arnold and JB working inside the Tower-West shaft-89 m going down pulling cables for lights,PB and receptacles -Clay is supervising the work. One crew is working at Skyway E/B-& W/B pulling cable-14/3 for CCO-61. I Worked two hrs. overtime.

04-0120F4 Bid Item: 103 W-L12-CWA.103 W Line Lift 12 Conduit, Wireways & Anchors/Supports Sas superstructure gir  
BLEYCO, IN

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BLEYCO, IN								
Electrician	JNM	DAVE ALTOM	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician	JNM	JAY MICHEO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician	JNM	CHRISTINE PETERSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician	FOR	CLAYTON YOUNGER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 106 T-L03-REC.106 Tower Lift 03 Receptacles Tower and suspension cable  
BLEYCO, IN

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BLEYCO, IN								
Electrician	JNM	Arnold Li	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician	JNM	Juaton(Jay) Boutte	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 120 0-000-000.120 STRONG MOTION DETECTION SYSTEM  
BLEYCO, IN

CCO-061 Bid Item: 001 0-EWS-ALS.061 Electrical Warning Systems  
BLEYCO, IN

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------



## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Patel, Sharad    Diary #: 468    Date: 06-Mar-2012    Tuesday

Contractor: BLEYCO, IN

Electrician	JNM	ALEX LOPES	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOHNNY TUCKER	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	SAM BENTON	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Electrician	JNM	KEITH MOORE	8.00	0.00	0.00	8.00	<input type="checkbox"/>