



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:23 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 469 Const Calendar Day: 911 Date: 07-Mar-2012 Wednesday

Inspector Name: Patel, Sharad Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:00 am 04:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day If no, explain:

Diary: Dispute
Electrical Field work
 JM and Dave working at SP-8- Christine is working at SP-8-inside the cross beam installing 3 inch flex conduit. . Arnold and JB working inside the Tower-south shaft-53 M- going down pulling cables for lights,PB and receptacles -Clay is supervising the work. One crew is working at Skyway E/B-& W/B pulling power cables for NAV lights for CCO-61. I Worked two hrs. overtime.

04-0120F4	Bid Item: 103	W-L12-CWA.103	W Line Lift 12 Conduit, Wireways & Anchors/Supports Sas superstructure gir					
BLEYCO, IN								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BLEYCO, IN								
Electrician	JNM	DAVE ALTOM	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician	JNM	JAY MICHEO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician	JNM	CHRISTINE PETERSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician	FOR	CLAYTON YOUNGER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4	Bid Item: 106	T-L03-REC.106	Tower Lift 03 Receptacles Tower and suspension cable					
BLEYCO, IN								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BLEYCO, IN								
Electrician	JNM	Arnold Li	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician	JNM	Juaton(Jay) Boutte	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4	Bid Item: 120	0-000-000.120	STRONG MOTION DETECTION SYSTEM			
BLEYCO, IN						

CCO-061	Bid Item: 001	0-EWS-ALS.061	Electrical Warning Systems					
BLEYCO, IN								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Patel, Sharad Diary #: 469 Date: 07-Mar-2012 Wednesday

Contractor: BLEYCO, IN							
Semi-Skilled Laborer	JNM	SAM BENTON	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Electrician	JNM	KEITH MOORE	8.00	0.00	0.00	8.00	<input type="checkbox"/>

