



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 016 Const Calendar Day: 914 Date: 10-Mar-2012 Saturday
 Inspector Name: Awal, Mohammad Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 10:00

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Woods, Mark Approved Date: 01-Oct-12 Status: Approved

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60
 Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

Welding:

9 m diaphragm. (QAI-J. Lizardo)

Fillet Welding of Stiffener Plate @ West Shear Plate to South Tower Shaft.
 PJP Welding of Diaphragm Plate to West Shear Plate identified as Weld Number 040.
 Fit-up and Tack Welding Stiffener Plate @ East Shear Plate to North Tower Shaft.

13 METER EI. (QAI D. Reyes)

PJP Welding of Diaphragm Plate to Tower Skin Plate weld #127.

QA Observed QC Performing Magnetic Particle Testing (MPT) of PJP Welds Identified as Weld Number 101, 103, 117 and 119.

QA did NDE Verification (MPT) of PJP Weld Numbers 101, 103, 117 and 119.

Welding crew worked 10 hours.

Details of welding operation are available in QA reports.

Office Work:

Worked on reviewing submittal ABF-SUB-2631R00, Temporary Works demolition Plan: Crane loading on The OBG Deck.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Kenneth Chappell	0.00	10.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	10.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	Luo HUA	0.00	10.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	HAN YU	0.00	10.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	0.00	10.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	0.00	10.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	0.00	10.00	0.00	10.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Awal, Mohammad **Diary #:** 016 **Date:** 10-Mar-2012 **Saturday**

Ironworker	JNM	WAI KIT LAI	0.00	10.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	0.00	10.00	0.00	10.00	<input type="checkbox"/>

