



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:18 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 095 Const Calendar Day: 916 Date: 12-Mar-2012 Monday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 40 - 50

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Cable Hauling

Inspector: Victor Altamirano (8 hours regular time and 2 hours OT)

Date: 031212

Weather: 40 deg. / Cloudy

Location: Tower Saddle

Field Work –

Tower Operation:

* Twist removed from strand # 92 on the south main span up to the tower west pws clamp. Issue resolved.

* Strand # 92 - Come-along was attached to strand below (#82) prior to installation.

* Found a cross-wire on strand # 92 on the north saddle. Wire # 6 was crossing under wire # 5. Informed ABF engineer, an iron worker and workers were able to fish out the cross-wire. Issue resolved.

* Adjustment measurements:

Strand 92-S at 1240mm

Strand 93-N at 1090mm

Strand 93-S at 1130mm

Strand 96 started hauling later today.

Office work: Worked on my diary.

