



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:18 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 094 Const Calendar Day: 917 Date: 13-Mar-2012 Tuesday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 40 - 50

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Cable Hauling

Weather: Rainy, windy and about 50 degrees F.

Tower Operation:

Checked twist on strand # 95 south main span. No twist. Did not observe any iron workers other than Christopher Biskner and Ethan Kent today. Andre (ABF) and David Mesh (ABF) were present.

Work stopped by 9am at the tower other than ABF adjusting crew. Refer to adjusting crew (CT) for details on the workers hours and names. Tower elevator motor had to be repaired after it lost power for about 15 minutes while me, an iron worker and the elevator operator were were stuck in the elevator. Elevator operator was able to get the power back up and about 9am the superintendent informed me that the elevator motor was going to get looked at today. Informed Bob B. (CT) and others I was stuck on the elevator. No issues occurred.

Office Work:

- * Reviewed updated plan sheets for CCO 87.
- * Worked on diaries.

Hours Victor Altamirano worked: 10 hours total including 2 hours overtime.

