



SAS Superstructure

Location: 04-SF-80-13.2/13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 1:11 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 157 Const Calendar Day: 917 Date: 13-Mar-2012 Tuesday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 17:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 52 12 PM 53 4PM 54
Precipitation Condition Rain

Working Day [checked] If no, explain:

Diary:

Dispute

Cable Hauling

East End - North Side area

Tai-Lin Liu; Diary on 03/13/12, Tuesday - Rain (52 - 58 F)

- Arrived at office at 0700 AM. Checked e-mail, reviewed Bob's log sheet and called Bob to find out Contractor work today or not because rain outside at the moment. Then went to field.
- Obtained log sheet from Bob and went over field situation, rain was heavier with strong wind.
- Due to rain & wind, the hauling operation was slow. Hauling on strand # 97 continued from last evening at 1845 PM. The hauling for strand #97 ended at 0950 AM. And strand #99 was installed into swift at 1015 AM. Crew installed strand # 95 socket to anchor rod at 0900 AM, I checked screw lengths. This strand (#95) installation started at 0915 AM and stopped at 1055 AM without finishing the installation. ABF called out the hauling operation at 1100 AM, due to heavy rain and stronge wind (See Bob's log sheet for detail).
- Jimmy did not show up today, same as Greg, Rick, Matt, etc,. And Fish & Zach will work 8 hrs today.
- This morning, Eric adjusted strand # 88 to 16W at north side saddle this morning.
- There were two turns in north and one turn twist in south main span. Bob was checking from catwalk try to result the problem. Twists were taken out. I left bridge at 1115AM.
- There was safety meeting at SAS tralor from 1300 to 1400 PM.
- Performed paper works at office until 1730 PM.
- Refer to Bob's strand operation log sheet for tracking times of hauling operation. Labor worked hours were based on the information provided by all east end team members. OT = 2 hrs today.

[checkbox]

04-0120F4 Bid Item: 067 C-PWS-051.067 Install & Adjust PWS 51-55

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows list laborers like DANIEL HUGHES, AARON KENT, etc.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Liu, Tai-Lin **Diary #:** 157 **Date:** 13-Mar-2012 **Tuesday**

Ironworker	JNM	LANCE CARLSON	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	APP	LUIS PLANCARTE	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Engineer		ADAM REEVE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Engineer		ANKUR SINGH	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Engineer		ERIC BLUE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Engineer		ADAM ROEBUCK	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	DANIEL MARTINEZ	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Operator	OTH	THEODORE ROHR	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RONNY Chamberlain	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	APP	Zach MacDonald	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Electrician	GEN	RON KNARR	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Mechanic	FOR	GENE PRATT	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JEREMY PERALTA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JUN PERALTA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	PATRICK OLEARY	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD DAMBOISE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	HENRY HERNANDEZ	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Operator	JNM	JOHN GAGNON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Operator	APP	SCOTT ROSS	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Operator	OTH	RYAN OKU	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	APP	BRADLEY WHITBURN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	MATTHEW CHAMBERLAIN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	Jacob Stafford	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	GREG WIEDER	0.00	0.00	0.00	0.00	<input type="checkbox"/>

Equipment

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0150583		0.00	0.00	0.00	0.00	No	<input type="checkbox"/>

04-0120F4 Bid Item: 068 0-000-000.068 FURNISH SUSPENDER SYSTEM
 AMERICAN BRIDGE/FLUOR, A JV

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Liu, Tai-Lin

Diary #: 157

Date: 13-Mar-2012 Tuesday



Weather was wet and strong wind today.