



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:18 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 096 Const Calendar Day: 920

Date: 16-Mar-2012 Friday

Inspector Name: Altamirano, Victor

Title: Transportation Engineer

Inspection Type:

Shift Hours:

Break:

Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 40 - 50

Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Cable Hauling**

Inspector: Victor Altamirano (8 hours regular time and 2 hours OT)

Weather: Rainy, windy and about 50 degrees F.

**-Tower Operation-**

Rough adjustment on strand # 96 measured to about 1190mm at South Saddle.

About 8:09am, work stopped at the south saddle due to weather conditions. Work started back at about 9:17am. Observed strand # 96 had two (2) slacked wires on the south main span. Informed other CT staff to address the issue. Rough adjustment on strand # 97 measured to about 1075mm at South Saddle. Blocking was provided during the adjustment.

**Office Work:**

Worked on diaries.

