



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 1:09 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 160 Const Calendar Day: 920 Date: 16-Mar-2012 Friday
 Inspector Name: Liu, Tai-Lin Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 17:30 PM Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 52 12 PM 58 4PM 56
 Precipitation Condition Showers

Working Day If no, explain:

Diary:

Dispute

Cable Hauling

East End – North Side area

Tai-Lin Liu; Diary on 03/16/12, Friday - Showers (46 – 58 F)

- Arrived at office at 0700 AM. Checked e-mail, and called Bob to find out Contractor work today or not because there was a rain outside at the moment. Went to field at 0715 AM. Bob was in south side..
- Obtained log sheet from Bob and went over field situation.
- Strand # 98 continued hauling, and ended at 0830 AM. Due to bad weather (Rain, Wind & Foggy), tower crew was not work waiting for weather change. East end north side crew, most of the time were doing hex driving on strand # 97 and preparing for strand installation.
- Strand # 100 was installed into swift at 0850 AM, strand # 99 socket connected to haul frame at 0925. And strand # 98 was floated out from main span at 1000 AM. Weather condition was worse. Crew had a break at 1000 AM, Samma arrived east end at 1010 AM. Went over the field situation with hime, at the time strand # 99 hauling was started. ABF will work upto 1200 PM today (See Bob's log sheet for detail).
- James took off today, did not see Zach, Ronny & Matt today.
- I left bridge at 1045 AM. Studied Bolt Tension Monitor MINI-MAX operation manual until unch.
- After lunch, Chin Choa visited us in the office. I took him to see SAS bridge from 1300 to 1430 PM.
- Continued studying MINI-MAX manual and performed paper work including time sheet & car log until 1730.
- Refer to Bob's strand operation log sheet for tracking times of hauling operation. Labor worked hours were based on the information provided by all east end team members. OT = 2 hrs today.

04-0120F4 Bid Item: 067 C-PWS-051.067 Install & Adjust PWS 51-55

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DANIEL HUGHES	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	GEN	DANIEL DUNN	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	ROBERT RUSSELL	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	ROBERT MARTELL	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JOSHUA JACKS	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	JAMES WILKERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	AARON KENT	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	ANTHONY SMALER	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	PATRICK OLEARY	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	LANCE CARLSON	4.00	0.00	0.00	4.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Liu, Tai-Lin **Diary #:** 160 **Date:** 16-Mar-2012 **Friday**

Ironworker	APP	LUIS PLANCARTE	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Engineer		ADAM REEVE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Engineer		ANKUR SINGH	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Engineer		ERIC BLUE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Engineer		ADAM ROEBUCK	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	DANIEL MARTINEZ	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	JNM	RONNY Chamberlain	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	Zach MacDonald	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JUN PERALTA	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	APP	GREG WIEDER	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD DAMBOISE	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	JNM	JIMMY OSBURN	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Operator	JNM	JOHN GAGNON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	Jacob Stafford	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Operator	APP	SCOTT ROSS	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Operator	OTH	RYAN OKU	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	APP	BRADLEY WHITBURN	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	FOR	MATTHEW CHAMBERLAIN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	APP	HENRY HERNANDEZ	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Operator	OTH	THEODORE ROHR	0.00	0.00	0.00	0.00	<input type="checkbox"/>

Equipment

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0150583						No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 068 0-000-000.068 FURNISH SUSPENDER SYSTEM

AMERICAN BRIDGE/FLUOR, A JV

Attachment



Bad Weather at 0720 PM



Completed hauling on strand #98 at the bad weather at 0830 AM

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Liu, Tai-Lin

Diary #: 160

Date: 16-Mar-2012 Friday



Weather still bad at 0940 AM, operation called off at noon time