



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 027 Const Calendar Day: 923 Date: 19-Mar-2012 Monday
 Inspector Name: Awal, Mohammad Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Woods, Mark Approved Date: 01-Oct-12 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60
 Precipitation Condition Sunny

Working Day If no, explain:

Diary: Dispute

Tower Activities

Painting:

QA (Charlie Stewart)

Apply 200 HS on Façade plates at elevation 77m, 65m and 53 m.

Caulking façade plates at elevation 77m, 65 m and 53 m

Welding:

9 m Diaphragm (QA J. Lizardo)

Welding Drop-In Plates located at outer west diaphragm plate and identified as #'s 057, 058, 059 and 060.

Welding top of stiffener plates @ South Diaphragm Plate.

13 m Diaphragm (QA D. Reyes)

Welding of weld #127 completed.

Welding crew worked 10 hours.

Details of welding operation are available in QA reports.

Office Work:

Working on Tower submittals and RFIs.

04-0120F4		Bid Item: 053		T-L01-SPD.053		Tower Lift 01 Shear Plates and Diaphragms			
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Welder	APP	Kenneth Chappell	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>	

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Awal, Mohammad **Diary #:** 027 **Date:** 19-Mar-2012 **Monday**

Welder	JNM	Luo HUA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Welder	JNM	HAN YU	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	8.00	2.00	0.00	10.00	<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L03-ENE.078 Tower Lift 03 External Paint Tower NE
CERTIFIED COATINGS COMPANY

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	APP	Sage Ray	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	Victor Ruiz	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	LEONARDO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	JAVIER ALCALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>