



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 028 Const Calendar Day: 924 Date: 20-Mar-2012 Tuesday  
 Inspector Name: Awal, Mohammad Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

Federal ID:

Location:

Reviewer: Woods, Mark Approved Date: 01-Oct-12 Status: Approved

**Weather**

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60  
 Precipitation Condition Sunny

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

Painting: (QA: Charlie Stewart)

Applied finish coat 979 over all spot repairs from elevation 109 m on down to 53 m.

Applied 200 HS over Façade connection Bolts on 53m elev.

Power tool & solvent clean damage Bolts on the splice plates #4.

Welding:

9 Meter Diaphragm: (QA J. Lizardo)

Welding Drop-in Plates located at outer west diaphragm plates and identified as #'s 057,058, 059 & 060 completed.

Welding of Top stiffener plates @ outer west diaphragm plate below drop-In Plates # 057/058 & # 059/060 completed.

Welding of Fitlugs #091, Welds 1-8 & 16-17 completed.

13 Meter Diaphragm:

Welding of the Diaphragm Plate weld #128 in progress.

Details of welding operation are available in QA reports.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Kenneth Chappell	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	Luo HUA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	HAN YU	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Awal, Mohammad    Diary #: 028    Date: 20-Mar-2012    Tuesday

04-0120F4    Bid Item: 078    T-L03-ENE.078    Tower Lift 03 External Paint Tower NE

CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	APP	Sage Ray	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	Victor Ruiz	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	LEONARDO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	JAVIER ALCALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>