



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 1:07 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 165 Const Calendar Day: 927 Date: 23-Mar-2012 Friday
 Inspector Name: Liu, Tai-Lin Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 09:00 AM 19:30 PM Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 47 12 PM 55 4PM 53
 Precipitation Condition Mostly Sunny

Working Day If no, explain:

Diary:

Dispute

Cable Hauling

East End – North Side area

Tai-Lin Liu; Diary on 03/23/12, Friday - Mostly Sunny (47 – 61 F)

- Arrived at office at 0845 AM. Checked e-mail, and performed paper works mainly studying MINI-MAX Bolt Tension Monitor manual & Diary as well. Printed test report for "Tensile tests with Cable Band Bolts" # 084007-1-a & 084007-4 two reports. Talked to Smman & got log sheet from him. Went to field at 1235 AM.

- Strand # 107 continued hauling, and ended at 1425 PM. Strand # 108 hauling started at 1530 PM and finished at 1735 PM. Only three strands have been hauling today (one in morning).

- The last strand (# 110) installed into to swift at 1800 PM.

- Crew installed two strands (# 105 & 106) today. Fish & James installed two divider plates into east saddle started from 1540 PM and ended at 1610 PM including strand # 107 preparation for installation.

Crew connected strand # 109 socket to haul frame at 1825 PM, and floated strand #108 from main span and called it off operation.

- Bob R & Rob left field earlier due to came eralier this morning (5 AM) Tomorrow Jacks will come in at 4 AM for strand adjusting.

- I left bridge at 1905 AM and went back to office. Gave log sheet to Bob and talked about field situation Left office at 1730 PM.

- Refer to Bob's strand operation log sheet for tracking times of hauling operation. Labor worked hours were based on the information provided by all east end team members. OT = 2 hrs today.

04-0120F4 Bid Item: 067 C-PWS-051.067 Install & Adjust PWS 51-55

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DANIEL HUGHES	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	GEN	DANIEL DUNN	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	ROBERT RUSSELL	8.00	0.00	3.00	11.00		<input type="checkbox"/>
Ironworker	APP	ROBERT MARTELL	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	JOSHUA JACKS	8.00	0.00	3.00	11.00		<input type="checkbox"/>
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	FOR	AARON KENT	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	ANTHONY SMALER	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	PATRICK OLEARY	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	LANCE CARLSON	8.00	2.00	2.00	12.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Liu, Tai-Lin Diary #: 165 Date: 23-Mar-2012 Friday

Ironworker	APP	LUIS PLANCARTE	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Engineer		ADAM REEVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Engineer		ANKUR SINGH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Engineer		ERIC BLUE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Engineer		ADAM ROEBUCK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DANIEL MARTINEZ	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	RONNY Chamberlain	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	Zach MacDonald	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	JUN PERALTA	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	GREG WIEDER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD DAMBOISE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JIMMY OSBURN	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Operator	JNM	JOHN GAGNON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	Jacob Stafford	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Operator	OTH	RYAN OKU	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	BRADLEY WHITBURN	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW CHAMBERLAIN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	HENRY HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	THEODORE ROHR	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0150583						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 068 0-000-000.068 FURNISH SUSPENDER SYSTEM

AMERICAN BRIDGE/FLUOR, A JV

