



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 511 Const Calendar Day: 930 Date: 26-Mar-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 03:30 am 04:00 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

<p>Diary:</p> <p>Cable Hauling</p> <p>Phil & I had to work on the strand measurements on the main span & on the West loop . We had to measure strands 109 , 110 , 111 , & 112 . We started on the North side at 4:20 AM. We were done at 4:40 AM. We started on the South side at 4:45 AM. We were done at 5:00 AM.</p> <p>After that , we had to measure the West loop . We started at 5:10 AM. We had to measure strands # 110 , 111 , 112 , & 113 . . We were done at 5:30 AM.</p> <p>We returned to the North main span for fine tune adjustments at 5:50 AM. ABF crews started to adjust at 6:10 AM. They had to adjust strands # 109 , 110 , & 111 . We were done on the North main span at 6:45 AM.</p> <p>We returned to the South main span at 6:50 AM. We had to wait for 30 minutes when they canceled the operation . We left the site at 7:30 AM.</p> <p>Then , I joined Bob on the South saddle on the East end . ABF crews continued to work on strand # 112 . Crews had to float the strand , take the twist out , form , & install . They started at 8:00 AM. Crews were done at 8:30 AM.</p> <p>After that , crews had to work on PWS # 113 . They had to connect the socket & the rod . They were done at 11:10 AM. take the twist out of the strand , & form . Crews started at 11:00 AM. They were done at 12:00 PM.</p> <p>Hauling PWS # 114 was done at 8:25 AM. Hauling PWS # 115 started at 9:20 AM. It was completed at 11:20 AM. PWS was hauled at 1:05 PM.</p> <p>Check Bob's report for employees names , hours , & detailed activities .</p> <p>In the afternoon , I had to attend the staff meeting for the cable compaction in Burma office . The meeting started at 1:30 PM. It was done at 3:40 PM.</p>	<p>Dispute</p> <p><input type="checkbox"/></p>
---	--

04-0120F4	Bid Item: 067	C-PWS-CBD.067	Install Cable Bands
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 067	C-PWS-SWW.067	Install Cable Shrouds West of W2
AMERICAN BRIDGE/FLUOR, A JV			