



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 080 Const Calendar Day: 931 Date: 27-Mar-2012 Tuesday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 08:30 am 07:30 pm Break: 01:00 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Overcast, cool, windy, then heavy rain after 1500

Working Day If no, explain:

Diary: Dispute
General Comments
 Inspection of the cable intallation operation. Tracking progress of FW Spencer fieldwork. MEP staff meeting at 0900, and DIP painting discussion with Bill Casey at 1000. Misc. MEP working in the morning.

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120
 AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|-----------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | JNM | Zach MacDonald | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Operator | APP | SCOTT ROSS | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | APP | LUIS PLANCARTE | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | LANCE CARLSON | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | FOR | KEVIN KARBER | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | DANIEL MARTINEZ | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | DANIEL HUGHES | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |

Diary: Dispute
Cable Hauling 067 C-PWS-116.067
 I arrived at the east anchorage, south saddle area at 1235. The crew was in the process of installing 116S. 117S had been floated up out of the haul rollers.
 1410: 116S was installed into the south saddle. I inspected it and bought it off.
 1430: 117S was floated out to the lower winch.
 1500: the cable saddle installation crew was sent home due to inclimate weather.
 1515: 118S finished hauling.
 1520: I left the bridge and returned to the office.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)
 F.W. SPENCER AND SON, INC

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|------|--------|--------|--------|-------|---------|---------|
| Contractor: F.W. SPENCER AND SON, INC | | | | | | | | |

