



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 571 Const Calendar Day: 945 Date: 10-Apr-2012 Tuesday
Inspector Name: Wilcox, Jason Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 21-Oct-13 Status: Approved

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

General Comments

Rain

Site visit

- Email review
- Review the 30-day schedule with Thanh Le and Shewit Semere .
- Received a call from Bill Casey to come discuss the Hinge KW counterweight ballast . From this meeting he and Ade Akinsanya (CT Design) asked me to meet with Ashley Takata (Moffat Nichol) to discuss impacts to the Hinge KW closure pour if the latest ballast was left out of the pour.
- I received a call from Bob Dameron (Moffat Nichol) and we discussed some of the concerns with the Hinge KW closure pour.
- I received a call from Eric Blue regarding the CCO 225 Rapid Set Concrete Mockup.
- Generated a response to Submittal 2614R01. I sent an action to Stanely Ku and Mohammad Awal .
- I reviewed the TY Lin response to RFI 2782 – CCO 241 Clarifications.

I accrued 2 hours of overtime today covering the Contractor's hours and handling work related issues.