



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:40 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 303 Const Calendar Day: 946 Date: 11-Apr-2012 Wednesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 50 - 54 12 PM 4PM 54 - 61

Precipitation None Condition Scattered Clouds

Working Day  If no, explain:

**Diary:**

Dispute

**Work description.**

APRIL 11, 2012 Diary

ABF Crews activities involved in disassembly of the Hauling System:

ABF crews started dismantling the hauling system and taken away the components as follows:

- 1- The carpenters completed covering the West loop strand by a wooden frame cover in order to protect the strand in the process of the disassembly of the Secondary Hauling system frames. The wooden frame has also covered the strands leaving the Deviation Saddles up to some distance.
  - 2- The ABF crews removed the entire Secondary Hauling System winch and moved it to a location to be transferred to Pier 7.
  - 3- All the shut off switches of the Primary Hauling system were removed from their location and transferred.
  - 4- Scaffolding of the west loop used in floating the strands was disassembled and the steel pieces were moved from the west loop for transferring to Pier 7.
  - 5- The ABF crews started disassembly of the Secondary Hauling system steel framing system by cutting it to different pieces. A) The west loop portion was cut in four pieces and each piece was transferred to the SAS deck which later was transferred to Pier 7. The cuts were made on the trolley support beam where it was welded together before, and also the supporting frames were cut as required for each piece. B) For the North side portion, the trolley support beam was cut into two pieces and each piece was taken out separately and was transferred. The framing system was cut in several pieces, each piece with two frames connected by bracing and top front and end member. After the first piece the bracing and top member was cut in order to have another piece. The ABF crews have not started to take the pieces out.
  - 6- The Bracket and sheave assembly of the Primary Hauling System located at the North East end of the SAS was removed and transferred to Pier 7.
  - 7- The steel frame and the sheave assembly of the Primary Hauling system counter weight was disassembled and transferred.
  - 8- All the pieces attached to the frames located above the East Saddles which were used for the purpose of PWS hauling were removed and transferd.
- NOTE: 2 hours OT

ABF Crews involved in the disassembly of the Hauling system:

- Jerry Kubala (Foreman)
- Rigoverto Garcia
- Ryan Nash
- Jonathan Canites



## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Iranmanesh, Abbas Diary #: 303 Date: 11-Apr-2012 Wednesday

-Jim Benninghove (Foreman)  
-Ryan Evanchick  
-Mike Draper  
-Tony Miranda  
-Dario Loza  
-Jonathon Biskner  
- Kevin Karber (Foreman)  
- Daniel Hughes  
- Lance Carlson  
-Luis Plancarte  
- Anthony Smaler  
-Daniel Martinez  
-Aaron Kent (Foreman)  
-Jun Peralta

### Carpenters & laborers

- Jesus Ruiz  
- Jose Avalos

### Others:

- Scott Ross (Crane Op.)  
- Bill Alger (Crane OP.)  
- Kevin Alger (Crane Op.)  
-Vernon Hubbard (Crane Op.)

### Ron Knart (Electrician)

-Earl Clayborn  
- Jose Torres  
- Jashua Cruz  
-Scott Smith (Superintendent)

### Equipments:

- Crane Manitowoc (At Pier W2)  
-Crane TERX  
-Crane Grove 890E  
- Crane Gove RT160 (ABF 2363)

**04-0120F4 Bid Item: 067 C-PWS-096.067 Install & Adjust PWS 96-100**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 067 C-PWS-101.067 Install & Adjust PWS 101-105**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 067 C-PWS-106.067 Install & Adjust PWS 106-110**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 067 C-PWS-111.067 Install & Adjust PWS 111-115**

AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Iranmanesh, Abbas    **Diary #:** 303    **Date:** 11-Apr-2012    **Wednesday**

**04-0120F4    Bid Item: 067    C-PWS-125.067    Install & Adjust PWS 125-130**  
AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4    Bid Item: 067    C-PWS-131.067    Install & Adjust PWS 131-135**  
AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4    Bid Item: 067    C-PWS-136.067    Install & Adjust PWS 136-137**  
AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4    Bid Item: 140    0-DMS-000.140    MOBILIZATION**  
AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	ANTHONY SMALER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	DARIO LOZA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DANIEL HUGHES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	LUIS PLANCARTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JOSHUA CRUZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DANIEL MARTINEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	AARON KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Electrician	GEN	RON KNART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JUN PERALTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
		VERNON HUBBARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LANCE CARLSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Iranmanesh, Abbas    **Diary #:** 303    **Date:** 11-Apr-2012    **Wednesday**

002363	Equipment, Crane, 20 Ton	5.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2154	EQUIPMENT, CRANE, 60 TON	2.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0410406		8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
002321	Equipment, Crane, 90 Ton Rough Terrain	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>

### Attachment



# Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 303

Date: 11-Apr-2012

Wednesday



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 303

Date: 11-Apr-2012

Wednesday

