



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 058 Const Calendar Day: 946 Date: 11-Apr-2012 Wednesday

Inspector Name: Lyons, John Title: Consultant

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: 10-Apr-12 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Overcast, Windy

Working Day If no, explain:

Diary:	Dispute
Cable Prep Work	<input type="checkbox"/>
Shift Start 7.00am	
10.45am South Sidespan Force Account Work CCO #247	
Installing cable formers on south sidespan to ensure correct alignment of PWS cables. Crew begin at 10.45am. Cable formers consist of knife blades inserted between each column of pws cables (12 total). All 12 formers were installed at 2.15pm. The knife blades were aligned with each other by 2.47pm and are ready to be pulled 50m downspan to the first cable former location.	
The force account portion for this work is limited to the installation of the formers from the tower to the mid-span. The pulling of the cable formers to mid-span is ABF's responsibility and we do not pay for this work. From mid-span down all work, installing and pulling of the formers is paid by Caltrans.	
Force account sheets for installing cable formers 11.00am to 5.00pm 4hrs at reg. time / 2 hrs OT	

04-0120F4	Bid Item: 067	C-PWS-091.067	Install & Adjust PWS 91-95
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 067	C-PWS-096.067	Install & Adjust PWS 96-100
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 067	C-PWS-101.067	Install & Adjust PWS 101-105
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 067	C-PWS-106.067	Install & Adjust PWS 106-110
AMERICAN BRIDGE/FLUOR, A JV			

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Lyons, John Diary #: 058 Date: 11-Apr-2012 Wednesday

04-0120F4	Bid Item: 067	C-PWS-111.067	Install & Adjust PWS 111-115					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 067	C-PWS-116.067	Install & Adjust PWS 116-120					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 067	C-PWS-121.067	Install & Adjust PWS 121-125					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 067	C-PWS-125.067	Install & Adjust PWS 125-130					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 067	C-PWS-131.067	Install & Adjust PWS 131-135					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 067	C-PWS-136.067	Install & Adjust PWS 136-137					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 067	C-PWS-CEQ.067	Install Compaction Equipment					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CHRISTOPHER BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0010059	WINCH		3.00	0.00	0.00	0.00	No	<input type="checkbox"/>

