



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:59 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 381 Const Calendar Day: 954 Date: 19-Apr-2012 Thursday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 40 - 50

Precipitation Condition Rainy, Windy

Working Day [] If no, explain:

Diary:

Dispute

Work description.

Inspector: Victor Altamirano (8 hours reg. and 4 hours OT)
Date: 041912

Field Work -

Cable Compaction:

Workers were doing cable compaction and had to clean an oil leak from the compactor using rags. A potential cross wire formed in the cable band region near PP 40-south and ABF was aware. Note that it was agreed that potential cross wires in the cable band region were to be fished out to the adjacent main cable bay.

Workers worked 10 hours total.

Strap 7:

Vertical main cable diameter: 781mm

Horizontal main cable diameter: 801mm

Office work: Worked on diaries.

[]

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include contractor AMERICAN BRIDGE/FLUOR, A JV and workers: LONNY CANDELARIA, ROGELIO RUIZ, HENRY HERNANDEZ, MATTHEW COCHRAN, STANLEY DALIE, CHRISTOPHER BISKNER.

