



### SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:59 PM

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 382 Const Calendar Day: 955 Date: 20-Apr-2012 Friday  
 Inspector Name: Altamirano, Victor Title: Transportation Engineer  
 Inspection Type:  
 Shift Hours: Break: Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

### Weather

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 40 - 50  
 Precipitation Condition Rainy, Windy

Working Day  If no, explain:

### Diary:

Dispute

#### Work description.

Inspector: Victor Altamirano (8 hours reg. and 4 hours OT)  
 Date: 042012

Field Work –

SSS - Cable Band Compaction:

Workers were doing cable compaction. Workers were instructed to remove tape from the outer strands within 5m to 20m from the compactor. The compactor was down and had to get repaired throughout the day.

Office work: Worked on diaries.

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	LONNY CANDELARIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	HENRY HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>

