



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:21 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 557 Const Calendar Day: 955 Date: 20-Apr-2012 Friday
Inspector Name: Bruce, Matt Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:
Federal ID:
Location:
Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 70 - 80
Precipitation 0.00" Condition Mostly sunny to partly cloudy

Working Day If no, explain:

Diary:

Dispute

Work description.

- Continued to review the plans and submittals (207 and 2505) related to the cable bands. Also continued reviewing the numbers for the cable band layout from submittal 2505R02.
- Continued to prepare equipment for the QA check on the cable band layout. Also continued to work on refining the QA checking techniques to ensure timely/efficient inspection and to be prepared to troubleshoot any problems that may arise in the field during this operation.
- Went to check and see if there was any activity at the Pier 7 warehouse with the cable bands as most of them are still wrapped up with inspection tags fixed on the wrapping. Also went to the field to observe compaction operations.
- Continued to work with Tai-Lin Liu on learning how to operate and troubleshooting the Mini-Max device that will be used for measuring the elongation of the cable band bolts.



Attachment



Compacted mainspan cable to date.



Compaction machines on the sidespan cables.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Bruce, Matt

Diary #: 557

Date: 20-Apr-2012

Friday



Compaction machines on the main span cables.



ABF ironworkers compacting the south sidespan cable.