



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:39 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 011 Const Calendar Day: 958 Date: 23-Apr-2012 Monday
Inspector Name: Woo, Laraine Title: Transportation Engineer
Inspection Type: Continuous
Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00
Federal ID:
Location:
Reviewer: Granados, Roman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition overcast, mild

Working Day [checked] If no, explain:

Diary: Cable Compaction April 23, 2012
Weather -overcast, mild
ABF Work Shift - 0700 - 1730 (10 hours)
Location: South Main Span
Compactor: No. 2
Measurements:
Strap No. 48-2 True Height 778 True Width 799
(Compacted night shift) Rotated Height 781 Rotated Width 799
(Cable band) Circumference 2495
Strap No. 48-3 True Height 780 True Width 801
(Cable band) Rotated Height 781 Rotated Width 799
Circumference 2490
Strap No. 48-4 True Height 779 True Width 799
Rotated Height 783 Rotated Width 801
Circumference 2490
Strap No. 48-5 True Height 780 True Width 799
Rotated Height 783 Rotated Width 801
Circumference 2490
Strap No. 48-6 True Height 780 True Width 801
Rotated Height 782 Rotated Width 799
Circumference 2493
Strap No. 48-7 True Height 776 True Width 799
Rotated Height 779 Rotated Width 798
Circumference 2493
Strap No. 48-8 finished compacting but not measured.

Dispute

[checkbox]



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Woo, Laraine Diary #: 011 Date: 23-Apr-2012 Monday

Approximate distance covered this shift: 20 feet
 Start strap no. 48-3
 End strap no. 48-8

Miscellaneous

There was a leakage problem with the compactor. Mechanics came and did the repair at 1430 for about 30mins. No time loss due to the repair.
 3 – ¾” straps snapped simultaneously at 48-8 during strap installation. Contractor ran out of 1” straps, ¾” was used instead.

Labor(10 hours)
 Jerry Kubala –Jonathan Canites, Rigo Gracias, Ryan Nash, Anthony Smaler

Laraine’s OT – 4 hours (Shift 0630 to 1900, field 0700 to 1730)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ANTHONY SMALER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

