



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:07 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 535 Const Calendar Day: 959 Date: 24-Apr-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 pm 04:00 am Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Cable Compaction

ABF crews came to the site at 6:50 PM. Crews had to work on the South main span cable compaction. They started at 7:00 PM.

Morning crews left the compaction machine at PP 50 - 9 . Night crews had to mobilize the compaction machine to the next location . They started the compaction at PP 54 - 1. They started at 7:10 AM. Crews had to compact the cable , install 2 stainless steel straps , release the pressure , remove the ratchet straps , compact again , & release the machine . They were done at 7:40 PM.

At 7:30 PM. The hydraulic pump had oil leak . Crews had to call the technicians who came at 8:00 PM. The technicians were done at 8:35 PM. One of the fitting had cracks . It will be changed tomorrow morning .

Crews resumed compacting the cable at 8:35 PM. Following the same procedures as previous compactions . Crews had completed compactions on PP 52 - 2 , 3 , 4 , & 5 by 10:10 PM. At 12:00 AM. (4 - 25 - 2012) . Crews had completed PP 52 - 6 , 7 , & 8 . At 2:40 PM. Crews complete PP 52 - 9 , & 10 . & PP 54 - 1 . Crews were done at 2:50 AM. They had to wrap up their tools & equipments . Crews left at 3:00 AM.

Christian Hernandez had to work with the crews , he had to remove the tapes from the outer strands 20 meters ahead of the compaction machine , & he had to work on house keeping on the South foot bridge .

I had to measure the height , width , & circumference of the cable . Height range between 780 mm. & 784 mm. Width range between 797 mm. & 805 mm. circumference range between 2495 mm. & 2502 mm.

In the office I had to work on the measurement chart & my report . I started at 6:30 PM. I was done at 4:00 AM.

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	Christian HERNENDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 535

Date: 24-Apr-2012 **Tuesday**

