



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 086 Const Calendar Day: 959 Date: 24-Apr-2012 Tuesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type:

Shift Hours: 07:00 am 06:00 pm Break: 01:00 Over Time: 02:00

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition warm, partly cloudy, afternoon breezes

Working Day  If no, explain:

**Diary:**

Dispute

**General Comments**

Observation of cable compaction on the north main span

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL PORTILLO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:**

Dispute

**Cable Compaction 067 C-PWS-SUC.067**

I arrived at the bridge at 0700 and took the elevator to the top of the tower and discussed the day's work with Ankur Singh, ABF. He said they had enough galvanized cable bands to start the work, and an shipment of stainless steel bands will arrive at 1000.

At 0720, I arrived at the north main span Hand Rail 17 to observe crew operation Compactor #3.

0800: The compactor moved to the location of cable band 60-4.

0845: The compactor moved to the locatin of cable band 60-5.

These two locations used galvanized bands. The crew had trouble with the bands breaking, and used up all the available bands.

0930: The compactor moved to the location of cable band 60-6.

1020: a shipment of stainless steel bands arrived and the crew continued production.

1045: finished compaction at location 60-6 and the compactor moved to the location of cable band 60-7.

1125: finished compaction at location 60-7 and the compactor moved to the location of cable band 60-8.

