



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 581 Const Calendar Day: 959 Date: 24-Apr-2012 Tuesday  
 Inspector Name: Wilcox, Jason Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 21-Oct-13 Status: Approved

**Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Overcast

Working Day  If no, explain:

**Diary:**

Dispute

**General Comments**

Overcast and cool

- Email review
- 0800 hrs QA/QC meeting
- Review RFI 2795 – CCO 245 Steel Ballast + Tie Down
- Review and generate response to Submittal 1872R01 – WQCP Lubrite Addendum A.
- Discuss trimming of splice plate with Thanh Le and Paul Jefferson for the Drop In piece on the W -Line. The reinforcing weld on the Rib Stiffeners of the Vertical Plate is larger than required by the contract. The weld is in the way of the splice plates fitting properly so ABF wants to trim the plates. Thanh showed me a TC-RFI that allows the contractor to trim the plates at a 45 degree angle in order to miss the weld and have the holes align. Paul Jefferson showed the concern to TY Lin.
- Diary work
- Review TY Lin response to Submittal 2598R02 – CCO 216: Hinge KW Stressing Plan. Based on the response I wrote an email to Mark MacDonald asking him for clarification on the centerline of Hinge KW.
- Responded to RFI 2791 – Barrier Cover Plate: Gaskets

I accrued 1 hour of overtime covering the Contractor's hours and handling work-related issues.