



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:15 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 589 Const Calendar Day: 968 Date: 03-May-2012 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 21-Oct-13 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Clear

Working Day If no, explain:

Diary:

Dispute

General Comments

Clear and mild

- Email review
- Finalized the response to RFI 2817 – Planar Offset for the E-Line Drop In pieces.
- Finalized the response to RFI 2795 – CCO 245: Steel Ballast & Tie Down Hinge KW
- Finalized the response to RFI 2786 – CCO 216 Hinge K Closure Pour Temperature Correction Factor
- Finalized the response to RFI 2811 – W-Line Drop In Splice Plate Modifications
- Site visit with Bill Casey, Steve Hulsebus, and Roland Au-Yeung to show them the Expansion Joint Deck Plates so they can advise on where to place the nonskid surface.
- Generate response to Submittal 2660 – Hinge KE Tie Down
- Generate response to Submittal 832R06 – Hinge K Spherical Bearing Fab and Assembly Plans
- Worked on the final response to RFI 2815 with Bahjat Dagher (METS)
- Review Submittal 2610 – Rapid Set Concrete Mockup

I accrued 2 hours of overtime covering the Contractor's hours and handling work related issues.

