



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:34 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 312 Const Calendar Day: 974 Date: 09-May-2012 Wednesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70

Precipitation None Condition Cloudy

Working Day  If no, explain:

**Diary:**

Dispute

**Work description.**

Dairy May 05-09-2012

- A) The two Cable Bands of the South sides of the West loop were Installed in position.
- B) Cable Bands Installed At North Side Span.

The Cable Bands orientation was checked by Mr. Saman Soheilefard

The Cable Band WPP28 was pulled to PP28 by the help of beam and trolley assembly connected by a cable to the winch located on top of the Tower. This is the first Cable Band which was installed at the North Side Span.

Cable Bands are set in the right orientation by putting all bolts in place and only 4 of them are snag tightened to prevent slippage of the Cable Band.

Bolts of each Cable Band of the North Main Span were transferred to the catwalk surface under the related Panel Point.

The cleanness and pulling process of the Cable Bands was checked and no damage to the cable was observed.

NOTE:2 hours OT

ABF crews involved in the North Side Span

- Aaron Kent (Foreman)
- Stanley Dalie
- Mathew Cochrane
- Rene Esquivel
- Henry Hernandez
- Patrick O'Leary
- Barry Rothman
- Anthony Costa (foreman)

ABF crews involved in the West loop

- James Beninghove
- Mike Draper
- Mike Portilo
- Ryan Nash
- Ryan Evanchik
- Tony Miranda
- Jonathan Janites



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Iranmanesh, Abbas    **Diary #:** 312    **Date:** 09-May-2012    **Wednesday**

-Anthony Smaler  
Other Crews Involved  
-William Alger (Crane Op.)

Equipment:  
- Crane Manitowoc (At pier W2)

<b>04-0120F4</b>	<b>Bid Item: 067</b>	<b>C-PWS-096.067</b>	<b>Install &amp; Adjust PWS 96-100</b>
AMERICAN BRIDGE/FLUOR, A JV			
<b>04-0120F4</b>	<b>Bid Item: 067</b>	<b>C-PWS-101.067</b>	<b>Install &amp; Adjust PWS 101-105</b>
AMERICAN BRIDGE/FLUOR, A JV			
<b>04-0120F4</b>	<b>Bid Item: 067</b>	<b>C-PWS-106.067</b>	<b>Install &amp; Adjust PWS 106-110</b>
AMERICAN BRIDGE/FLUOR, A JV			
<b>04-0120F4</b>	<b>Bid Item: 067</b>	<b>C-PWS-111.067</b>	<b>Install &amp; Adjust PWS 111-115</b>
AMERICAN BRIDGE/FLUOR, A JV			
<b>04-0120F4</b>	<b>Bid Item: 067</b>	<b>C-PWS-125.067</b>	<b>Install &amp; Adjust PWS 125-130</b>
AMERICAN BRIDGE/FLUOR, A JV			
<b>04-0120F4</b>	<b>Bid Item: 067</b>	<b>C-PWS-131.067</b>	<b>Install &amp; Adjust PWS 131-135</b>
AMERICAN BRIDGE/FLUOR, A JV			
<b>04-0120F4</b>	<b>Bid Item: 067</b>	<b>C-PWS-136.067</b>	<b>Install &amp; Adjust PWS 136-137</b>
AMERICAN BRIDGE/FLUOR, A JV			
<b>04-0120F4</b>	<b>Bid Item: 067</b>	<b>C-PWS-SUC.067</b>	<b>Compact Suspension Cables</b>
AMERICAN BRIDGE/FLUOR, A JV			

Equipment						Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
*E0430406		0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0420406		0.00	0.00	0.00	0.00	No	<input type="checkbox"/>



## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Iranmanesh, Abbas    Diary #: 312    Date: 09-May-2012    Wednesday

**04-0120F4    Bid Item: 067    C-PWS-CBD.067    Install Cable Bands**  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	HENRY HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	AARON KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PATRICK OLEARY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL PORTILLO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ANTHONY SMALER	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0450406						No		<input type="checkbox"/>
		8.00	0.00	0.00	0.00			<input type="checkbox"/>

