



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:33 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 313 Const Calendar Day: 975 Date: 10-May-2012 Thursday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70

Precipitation None Condition Cloudy

Working Day If no, explain:

Diary:

Dispute

Work description.

Dairy May 05-10-2012

A) Cable Bands Installed At North Side Span

Cable Band	Set Up for Pulling	Pulling Time	End of Pulling	Completion of Installation
WPP30	9:00A.M.	9:50A.M.	9:60A.M.	2:40P.M.
WPP26	2:47P.M.	3:42P.M.	3:50P.M.	Not Completed

The Cable Bands orientation was checked by Mr. Saman Soheilifard

B) Cable Bands Installed At North Main Span

The Cable Band WPP50 was pulled to PP50 with difficulty; the cable had too much sag so that the Cable Band was touching the catwalk. The cable Band WPP50 was pulled into position by the help of the Grove and Favco cranes and was installed.

Cable Bands are set in the right orientation by putting all bolts in place and only 4 of them are snag tightened to prevent slippage of the Cable Band.

Bolts of each Cable Band of the North Main Span were transferred to the catwalk surface under the related Panel Point.

The cleanness and pulling process of the Cable Bands was checked and no damage to the cable was observed.

The Cable Bands of the E-Line were transferred on the OBG deck.

NOTE: 2 Hours OT

ABF crews involved in the North Side Span

- Aaron Kent (Foreman)
- Henry Hernandez
- Patrick O'Leary
- Barry Rothman
- Casey Lux (winch Op.)

ABF crews involved in the North Main Span

- Anthony Costa (foreman)
- Kevin Ratclif
- Jacob Meche
- Augie Solis



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Iranmanesh, Abbas **Diary #:** 313 **Date:** 10-May-2012 **Thursday**

-Carlos Alvarado

Other Crews Involved

- William Alger (Crane Op.)
- Jeffery Scott (Fork Lift Op.)
- Luis Diaz (Cleaning C.B.)

Equipment:

- Crane Grove 890 E RT (4 hours)
- Fork Lift (GRADALL 544-10) 8 hours

04-0120F4	Bid Item: 067	C-PWS-096.067	Install & Adjust PWS 96-100
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 067	C-PWS-101.067	Install & Adjust PWS 101-105
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 067	C-PWS-106.067	Install & Adjust PWS 106-110
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 067	C-PWS-111.067	Install & Adjust PWS 111-115
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 067	C-PWS-125.067	Install & Adjust PWS 125-130
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 067	C-PWS-131.067	Install & Adjust PWS 131-135
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 067	C-PWS-136.067	Install & Adjust PWS 136-137
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 067	C-PWS-SUC.067	Compact Suspension Cables
AMERICAN BRIDGE/FLUOR, A JV			

Equipment	Rental Company					Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV						



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Iranmanesh, Abbas **Diary #:** 313 **Date:** 10-May-2012 **Thursday**

*E0430406						No	<input type="checkbox"/>
	0.00	0.00	0.00	0.00			
*E0420406						No	<input type="checkbox"/>
	0.00	0.00	0.00	0.00			

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands
AMERICAN BRIDGE/FLUOR, A JV

Labor			RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS DIAZ	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PATRICK OLEARY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	AARON KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	HENRY HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment			RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2005		FORKLIFT, GRADALL 544D 10,000 LBS	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0150583			4.00	0.00	0.00	0.00	No	<input type="checkbox"/>

