



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:37 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 027 Const Calendar Day: 984 Date: 19-May-2012 Saturday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition sunny and mild

Working Day If no, explain:

<p>Diary:</p> <p>Cable Band</p> <p>May 19, 2012 (Saturday)</p> <p>Weather – Sunny and mild</p> <p>ABF Work Shift – 0700 – 1530</p> <p>Location: South Main Span Cable Band Installation</p> <p>Measurements: LUH Rotation LDH Rotation TUGTDG DUP BDGCUCD EPP 66(see Saman's diary) EPP 68(see Saman's diary) EPP 709212+/-9201+/-3634363524882489 EPP 729231+/-9171+/-3332333224822482 EPP 749190+/-9232+/-3438363824872495</p> <p>Remark Ironworkers started installing cable band No. 66 on south main span. Finished installing and adjusting cable band No. 74 at end of work shift.</p> <p>Labor Gary Anderson, Jose Alfredo, Ethan Kent, Anthony Smaler LUH (longitudinal uphill offset) LDH (longitudinal downhill offset) TUG (top uphill gap) TDG (top downhill gap) BUG (bottom uphill gap) BDG (bottom downhill gap) Rotation (top centerline offset)</p> <p>Laraine's OT – 9 hours (Shift 0630 to 1700, cable band installation and Turbo Machine Shop)</p>	<p>Dispute</p> <p><input type="checkbox"/></p>
--	--

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Woo, Laraine Diary #: 027 Date: 19-May-2012 Saturday

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	ANTHONY SMALER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	GARY ANDERSON	0.00	8.00	0.00	8.00		<input type="checkbox"/>

