



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:03 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 558 Const Calendar Day: 987 Date: 22-May-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Cable Band Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the North main span cable bands grinding, cleaning, & painting (CCO # 247). They started at 7:00 AM.

Cable bands # 62, 64, 66, & 68 were delivered to the site at 7:10 AM. Bill had to mobilize the crane to pick up the pieces from the Skyway side & set the on W - 14. Scott had to operate the forklift to deliver the pieces to the site.

Roger, Pablo, & Lonny had to unload the crane & load the fork lift to deliver the cable bands to the site. 3 cable bands were delivered to Mathew crews & one to Obra crews. They started at 7:10 AM. Crews were done at 7:30 AM. Crews had to work on the rigging when new pieces come to the site. Crews had to join the crews on grinding to the end of the shift.

Cable band # 56 was delivered to to the site at 9:00 AM. Cable bands # 58, 60, 74, & 76 were delivered to the site at 12:40 PM.

Scott had to mobilize & set the small size grove crane on W - 14 at 9:00 AM, pick up the pieces from the truck, & deliver the cable bands to Obra crews at 9:15 AM. & at 1:00 PM.

Mathew, Carl, John, & Jeremy had to grind the 5 mm. X 20 mm. areas on cable bands # 62, 64, & 66. Mathew had to mark the cable bands. Crews started to grind at 7:30 AM. They were done at 11:00 AM. Crews had to wrap up their tools & equipments. They left at 11:10 AM.

(For CCO # 247 for Mathew, Carl, Jeremy, & John 4.5 Regular Hours.)

Obra, Carlos, Jeffery, Lonny, Pablo, & Roger had to grind cable bands # 56, & 68. Obra had to mark the 5 mm. X 20 mm. areas on the cable bands. Crews started to grind at 7:40 AM. They were done at 10:00 AM.

In addition to that, crews had to couple the completed sections of the cable bands, work with Gary crews on cable bands # 94, 96, 100, 102, 104, & 106 rigging the cable bands.

They started the rigging on cable band # 106 at 8:00 AM. Crews were done at 8:15 AM. Bill flew the cable band to the site at 8:20 AM.

In the afternoon, crews had to grind cable bands 58, 60, 74, & 76. They started at 1:00 PM. Crews were done at 2:50 PM. Crews had to wrap up their tools & equipments. Crews left at 3:00 PM.

(For CCO # 247 For All Employees 8.0 Regular Hours.)

Gary, Anthony, Ethan, & Jose had to work on the cable bands installations. Crews started to erect cable band 106 at 8:25 AM. Crews had to set the cable band on the cable, use 2 temporary rods, install the bolts, measure the off set up hill down hill, the gaps, & the rotation according to the new rotation center, torque 4 bolts, & snug the remaining bolts. They were done at 9:00 AM.

Following the same procedures as previous cable band. They started on cable band # 104 at 9:05



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 558 **Date:** 22-May-2012 **Tuesday**

AM. Crews were done at 10:00 AM. They started on cable band # 102 at 10:20 AM. Crews were done at 10:40 AM. They started on cable band # 100 at 10:45 AM. Crews were done at 11:15 AM. They started on cable band # 96 at 11:20 AM. Crews were done at 1:45 PM.

In the afternoon , crews had to work on cable bands # 94 . They started on cable band # 94 at 1:50 PM. Crews were done at 3:00 PM. They had to wrap up their tools & equipments. Crews left at 3:10 PM.

(For CCO # 247 For All Employees 8.0 Regular Hours .)

Guillermo , Jesus , & Jose had to clean the cable bands , clean the site , work with the other crews , & cover the cable bands at the end of the shift . Crews started at 7:10 AM. Crews had to wait for the paint to dry on the cable bands to cover them .

Carlos M. , Renaissa , & Carlos G. joined the crews at 3:30 PM. to cover the cable dands . They were done at 3:50 PM. They left at 4:00 PM.

(For CCO # 247 For All Employees 8.0 Regular Hours & 1.0 Hour Over Time . For Carlos G. , Carlos M. , & Renessa W. 1.0 Hour Over Time)

Francisco came to the site at 1:45 PM. He had to paint 7 pieces of the cable bands . Francisco had to clean the surfaces with cleaning solvent & paint the surfaces . He started at 1:00 PM. He was done at 2:00 PM.

(F CCO # 247 for Francisco 1.0 Regular Hour) .

After hours , I had to work with Damon the new rotation center lines (Case K) for the North cable bands . In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|---------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | APP | ETHAN KENT | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | JEFFERY STEWART | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | FOR | OBRA PAULK | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | ROGELIO RUIZ | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Operator | OTH | WILLIAM ALGER | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | JOHN FILSTRUP | 4.50 | 0.00 | 0.00 | 4.50 | | <input type="checkbox"/> |
| Ironworker | FOR | MATTHEW CHAMBERLAIN | 4.50 | 0.00 | 0.00 | 4.50 | | <input type="checkbox"/> |
| Ironworker | JNM | CSRL LYNN | 4.50 | 0.00 | 0.00 | 4.50 | | <input type="checkbox"/> |
| Ironworker | JNM | JEREMY HODGE | 4.50 | 0.00 | 0.00 | 4.50 | | <input type="checkbox"/> |
| Ironworker | JNM | CARLOS BUSTAMANTE | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | ANTHONY SMALER | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | | RENAISSA WEISS | 0.00 | 1.00 | 0.00 | 1.00 | | <input type="checkbox"/> |
| Ironworker | FOR | GARY ANDERSON | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | JOSE ALFARO | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | FOR | GUILLERMO LIMON | 8.00 | 1.00 | 0.00 | 9.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | APP | JESUS RUIZ | 8.00 | 1.00 | 0.00 | 9.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | JOSE AVALOS | 8.00 | 1.00 | 0.00 | 9.00 | | <input type="checkbox"/> |
| Ironworker | APP | LONNY CANDELARIA | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | PABLO RAMIREZ | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | CARLOS GARCIA | 0.00 | 1.00 | 0.00 | 1.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | CARLOS MONTEJANO | 0.00 | 1.00 | 0.00 | 1.00 | | <input type="checkbox"/> |
| Operator | APP | SCOTT ROSS | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |

Equipment

| Equipment ID | Description | RT Hrs | OT Hrs | ST Hrs | IT Hrs | Rental Company | Remarks | Dispute |
|--|--------------------------|--------|--------|--------|--------|----------------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| 002363 | Equipment, Crane, 20 Ton | 4.00 | 0.00 | 0.00 | 0.00 | No | | <input type="checkbox"/> |

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 558 **Date:** 22-May-2012 **Tuesday**

| | | | | | | | |
|--------|--|------|------|------|------|----|--------------------------|
| 002341 | GENERATOR, 7000 W MULTIQUIP | 8.00 | 0.00 | 0.00 | 0.00 | No | <input type="checkbox"/> |
| 2242 | WELDING EQUIPMENT | 8.00 | 0.00 | 0.00 | 0.00 | No | <input type="checkbox"/> |
| 000437 | FORKLIFT, GRADALL 544D 10,000 LBS | 8.00 | 0.00 | 0.00 | 0.00 | No | <input type="checkbox"/> |
| 002321 | Equipment, Crane, 90 Ton Rough Terrain | 6.00 | 0.00 | 0.00 | 0.00 | No | <input type="checkbox"/> |

04-0120F4 Bid Item: 067 C-COA-SCE.067 Seal & Caulk Cable Bands - East of W2
CERTIFIED COATINGS COMPANY

| Labor | | | | | | | | Dispute |
|---|--------------|-------------------|---------------|---------------|---------------|--------------|----------------|--------------------------|
| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | |
| Contractor: CERTIFIED COATINGS COMPANY | | | | | | | | |
| Painter | JNM | FRANCISCO SERRANO | 1.00 | 0.00 | 0.00 | 1.00 | | <input type="checkbox"/> |

