



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:03 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 559 Const Calendar Day: 988 Date: 23-May-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 06:30 pm Break: 00:00 Over Time: 04:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Cable Band Activities

ABF crews came to the site at 6:50 AM. Crews had to work on CCO # 247 on the North main span cable bands installations & work on grinding the cable bands . They started at 7:00 AM.

Cable bands # 70 & 82 were delivered to the site at 7:30 AM. Cable bands # 52 & 54 were delivered to the site at 9:30 AM. Cable bands # 108 & 110 were delivered to the site at 11:00 AM.

Theodore had to operate the 20 tons Grove crane to fly the cable bands pieces from the skyway side & the Gradall forklift to set the pieces on W 14 , & transport them to site for grinding .

Roger , & Lonny had to work with Theodore on the rigging the cable bands on both sides of W 14 whenever new shipment comes to the site .

In addition to that , crews had to couple the cable bands pieces & prepare them to be flown & installed . Theodore had to work with the crews on all the activities for 5.0 hours .

(For CCO # 247 for Theodore 5.0 Regular hours) .

Roger , Carlos , Jeffery , Pablo , & Lonny had to work on grinding the cable bands , & they had to work on the rigging for Gary crews to install cable bands # 74 to cable # 92 .

In the morning crews had to mark & the 5 mm. X 20 mm. areas on cable bands # 58 & 60 . They started at 7:10 AM. Crews were done at 9:00 AM. They started on cable bands # 70 & 82 at 9:05 AM. Crews were done at 12:00 PM.

In the afternoon , crews had to mark & grind cable bands # 52 , 54 , & 108 . They started at 12:40 PM. Crews were done at 4:50 PM. They left at 5:00 PM.

(For CCO # 247 For Roger , Carlos , & Lonny 8.0 Regular hours & 2.0 Hours Over Time)

Pablo & Jeffery were called to work on the South main span setting the cable band on the new rotation angles . They left at 11:00 AM. (For CCO # 247 for Jeffery & Pablo 4.0 Regular Hours)

Gary , Anthony , Ethan , & Jose had to work on the cable bands installation on the North main span . Crews started on cable band # 92 at 7:35 AM. They had to adjust the cable band , bring the 2 halves together using temporary rods & hydraulic jacks , install the corner bolts & torque them , remove the jacks , install & snug the remaining bolts . Crews were done at 8:00 AM.

After that , crews had to work on cable band # 90 . Following the same procedures as previous cable band . Crews started on cable band # 90 at 8:15 AM. They were done at 9:00 AM.

They started on cable band # 88 at 9:20 AM. Crews were done at 9:55 AM. They started on cable band # 86 at 10:20 AM. Crews were done at 11:20 AM. They started on cable band # 84 11:25 AM. Crews were done at 12:00 PM.

In the afternoon , crews started on cable band # 82 at 12:40 PM. They were done at 1:35 PM. They started on cable band # 80 at 1:40 PM. Crews were done at 2:15 PM. They started on cable band # 78 at



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 559 **Date:** 23-May-2012 **Wednesday**

2:25 PM. Crews were done at 3:20 PM.
 They started on cable band # 76 at 3:35 PM. Crews were done at 4:10 PM. They started on cable band # 74 at 4:15 PM. Crews were done at 4:50 PM. They left at 5:00 PM.
 Hayes came to the site at 3:00 PM. He had to operate the winch . Hayes had to lower the spreader beam to the crane location . & he had to work with the crews to the end of the shift .
 (For CCO # 247 for All Employees 8.0 Regular Hours & 2 Hours Over Time. For Hayes 2.0 Hours Over Time)

Guillermo , Jose , & Jesus had to clean the cable bands , work with the other crews , they had to work on house keeping , & cover the cable bands at the end of the shift . They started at 7:00 AM. Crews were done at 450 PM. They left at 5:00 PM.
 (For CCO # 247 for all employees 8.0 Regular Hour & 2.0 Hour Over Time) .

Francisco came to the site at 9:30 AM. He had to clean & paint the surfaces on cable bands # 58 , 60 , 70 , 74 , & 82 . He started at 9:35 AM. He was done at 10:30 AM.
 (For CCO # 247 for Francisco 1.0 Regular Hour .)

In the Morning Damon & I had to verify the surveyors lay outs on the cable for the cable bands on the North main span . We started at cable band 104 up to cable band # 80 .
 In addition to that , I had to measure the Gaps , Circumferences for cable bands 106 to cable band # 80 .
 In the office I had to work on CCO # 247 reports from May 15th to May 21st . & today report . I was done at 6:30 PM.

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables
 AMERICAN BRIDGE/FLUOR, A JV

Labor							Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ANTHONY SMALER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	GARY ANDERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	THEODORE ROHR	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment							Dispute	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002363	Equipment, Crane, 20 Ton	5.00	0.00	0.00	0.00	No	<input type="checkbox"/>	
002341	GENERATOR, 7000 W MULTIQUIP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>	
2242	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>	
000437	FORKLIFT, GRADALL 544D 10,000 LBS	5.00	0.00	0.00	0.00	No	<input type="checkbox"/>	

