



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 561 Const Calendar Day: 990 Date: 25-May-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Cable Band Activities

ABF crews came to the site at 6:50 AM. Crews had to work on CCO # 247 on the North main span cable bands installations . They started at 7:00 AM.

Obra had to work on the rigging . Scott had to operate the Terex crane . Lonny had to operate the winch on the top of the tower .

In addition to that , Obra had to work with the other crews on the South main span rotating the cable bands to the new rotation lines . He had to rotate cable band # 104 on the North main span .

Gary , Anthony , Barry , Hayes , & Jose had to erect the cable bands . Obra started to hook # 58 cable band to the crane at 7:10 AM. Scott flew the 1st piece at 7:15 AM. Crews had to hook the cable band halves to the spreader beam , & pull it toward the tower . Crews were at PP 58 at 7:35 AM.

After that , crews had to bring the 2 halves together using temporary rods & hydraulic jacks , align & adjust the cable band , install the bolts , remove the temporary rods , torque the corner bolts , & snug the remaining bolts . Lower the spreader beam to the crane area . Crews started on cable band # 58 at 7:40 AM. They were done at 8:35 AM.

Following the same procedures as previous cable band . Crews started on cable band # 56 at 8:40 AM. They were done at 10:00 AM. They started on cable band # 54 at 10:20 AM. Crews were done at 11:30 AM. They started on cable band # 52 at 11:40 AM. Crews were done at 1:45 PM. They started on cable band # 50 at 1:50 PM. Crews had to pull it to PP 50 , secure it with temporary rods & 2 bolts . They were were done at 2:40 PM. Crews had to wrap up their tools & equipments. They left at 3:00 PM.

(For CCO # 247 For All Employees 8.0 Regular Hours) .

Guillermo , Jesus , & Jose came to the site at 7:10 AM. Crews had to uncover the cable bands & clean them with solvent , wrap up the covers & pull them out of the site . Crews were done at 8:00 AM. (For CCO # 247 For All Employees 1.0 Regular Hour)

In the office I had to work on CCO # 247 print the daily reports , daily report , & work with Matt in Burma office on the CCO payments . I was done at 5:00 PM.

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|---|-------|------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | JNM | BARRY ROTHMAN | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | LONNY CANDELARIA | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | JOSE ALFARO | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 561 **Date:** 25-May-2012 **Friday**

| | | | | | | | |
|----------------------|-----|-----------------|------|------|------|------|--------------------------|
| Ironworker | JNM | HAYES BATISTE | 8.00 | 0.00 | 0.00 | 8.00 | <input type="checkbox"/> |
| Operator | APP | SCOTT ROSS | 8.00 | 0.00 | 0.00 | 8.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | JOSE AVALOS | 1.00 | 0.00 | 0.00 | 1.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | APP | JESUS RUIZ | 1.00 | 0.00 | 0.00 | 1.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | FOR | GUILLERMO LIMON | 1.00 | 0.00 | 0.00 | 1.00 | <input type="checkbox"/> |
| Ironworker | FOR | GARY ANDERSON | 8.00 | 0.00 | 0.00 | 8.00 | <input type="checkbox"/> |
| Ironworker | APP | ANTHONY SMALER | 8.00 | 0.00 | 0.00 | 8.00 | <input type="checkbox"/> |
| Ironworker | FOR | OBRA PAULK | 8.00 | 0.00 | 0.00 | 8.00 | <input type="checkbox"/> |

Equipment

Rental Company

| Equipment ID | Description | RT Hrs | OT Hrs | ST Hrs | IT Hrs | Remarks | Dispute |
|---------------------------|---|--------|--------|--------|--------|---------|--------------------------|
| Contractor: 002154 | AMERICAN BRIDGE/FLUOR, A JV Equipment, Crane, 60 Ton | | | | | No | <input type="checkbox"/> |
| | | 0.00 | 8.00 | 0.00 | 0.00 | | |

04-0120F4 Bid Item: 067 C-COA-SCE.067 Seal & Caulk Cable Bands - East of W2

CERTIFIED COATINGS COMPANY

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|----------------------------|----------------------------|-------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: Painter | CERTIFIED COATINGS COMPANY | | | | | | | |
| | JNM | FRANCISCO SERRANO | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |