



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 140 Const Calendar Day: 996 Date: 31-May-2012 Thursday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition warm, partly cloudy, afternoon breezes

Working Day If no, explain:

Diary: Dispute
General Comments
 At 0915, toured the area under W-2 with CT Maintenance to discuss the issues involved with CCO 218 (Maintenance Access at W-2). Track progress of FWS field work. Misc. MEP fieldwork.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	6.00	0.00	0.00	6.00		<input type="checkbox"/>

Diary: Dispute
MEP Field Work **126** 0-000-000.126
 The FWS crew spent 2/3 of the shift installing the 2 1/2" and 4" carbon steel piping between PP 111 and 118 along the south barrier of the WB bridge.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	2.00	0.00	0.00	2.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
s/n KF9374	WELDING MACHINE	2.00	0.00	0.00	0.00	No		<input type="checkbox"/>

Diary: Dispute
MEP Field Work **001** 0-MSI-EFA.187
 Damian Llanos and Naciso Biaga spent two hours laying out leads, and extension cords for the welding machine to modify the 12" DIP pipe support at the base of W2W per RFI 2650.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 140

Date: 31-May-2012 Thursday

