



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:58 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 394 Const Calendar Day: 997

Date: 01-Jun-2012 Friday

Inspector Name: Altamirano, Victor

Title: Transportation Engineer

Inspection Type:

Shift Hours:

Break:

Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Work description.

Inspector: Victor Altamirano (8 hours reg.)
Date: 060112

Field Work –

Workers began tensioning cable bands at the north main span from PP 62 to PP 74.
Workers finished tensioning the CB up to panel point 110. Workers are to re-rotate cable band on PP110-south since it was found to be out-of-tolerance. Cable band at PP 98-south was not installed.

Office work: Worked on diaries and filled out the CB checklist.

