



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 062 Const Calendar Day: 997 Date: 01-Jun-2012 Friday
 Inspector Name: Awal, Mohammad Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Woods, Mark Approved Date: 28-Sep-12 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60
 Precipitation Condition Sunny

Working Day If no, explain:

Diary: Dispute

Tower Activities

Welding:

13 m diaphragm: QA (W. Clifford)

Grinding diaphragm to shear plate connection weld # W110.

Grinding welds of the corner stiffeners:

Electro-Slag-Welds (ESW)

ABF welding expert Bob Terpington came to see possibility of transverse indication in the weld. He asked to Excavate face B of ESW weld # "E". They excavated 0.5 meter of weld UT marked recordable at 5500 mm level.

Details of welding operation are available in QA report.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	Luo HUA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	HAN YU	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

CCO-201 Bid Item: 001 0-HLF-000.201 Handrails & Ladders at Strut Façade
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Awal, Mohammad **Diary #:** 062 **Date:** 01-Jun-2012 **Friday**

Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>

