



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 611 Const Calendar Day: 1000 Date: 04-Jun-2012 Monday  
 Inspector Name: Wilcox, Jason Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 12-Nov-13 Status: Approved

**Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70  
 Precipitation Condition Rain

Working Day  If no, explain:

**Diary:** Dispute

**General Comments**

Sporadic showers

- Email review
- Discuss work for the day for intern Michael Cheng. He will be compiling information on the Dumbarton expansion joint installed over Memorial Day weekend. The expansion joint installed is similar to the one we have been working on for the past year.
- Gathered electronic files of Hinge A and Hinge K for Michael to compile into one electronic file.

I accrued 2 hours of overtime today covering the Contractor's hours and handling work related issues.

**CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination**  
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	SCOTT ROSS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Diary:** Dispute

**CCO # 216** **001** 0-HKC-000.208

THIS WORK IS FOR CCO 216, NOT CCO 208.

- Site visit to observe the Hinge KW Falsework erection. The same worker, Mike Draper, is drilling the final holes on the W2 side of Hinge KW.
- The first 2 – double beams of falsework for the wing portion of the Hinge KW Falsework were delivered this morning. I was told that there were going to be two more deliveries today.
- Site visit to see if the second shipment of falsework arrived. By 1530 hrs it arrived and was off loaded. By 1700 hrs they were done off loading.

**Attachment**

---

**Daily Diary Report by Bid Item**

**Job Name:** 04-0120F4

**Inspector Name:** Wilcox, Jason

**Diary #:** 611

**Date:** 04-Jun-2012

**Monday**

---



Hinge KW Falsework Shipment #1