



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:01 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 573 Const Calendar Day: 6 Date: 10-Jun-2012 Sunday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:00 am 03:30 pm Break: 00:30 Over Time: 09:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the swing out frame ,work on the North main span roller frames , & work on the suspender pulling accessories . They started at 7:00 AM.

Anthony , Augie , Jacob , & Jonathon had to work on the cable swing out frame erection . Matt , Pablo , Lonny , & Ignacio had to work on the bolting .

Erection crews had to install the South bracing members , accessory members , & tie rods . Crews started at 7:10 AM. They had to mobilize their tools & equipments . They were done at 8:00 AM. Crews had to wait for the crane to be available to lift the South cross member .

Bill lifted the 1st member at 9:00 AM. Crews had to install temporary rods & the permanent bolts to secure it in place . Then, the 2nd member at 9:40 AM.

After that , crews had to install the bracing members , set the platforms on East & West of the frame , & set the accessory plates . Crews started at 10:30 AM. They were done at 2:50 PM. The left at 3:00 PM.

Bolting crews had to install , snug , mark 1/2 turn , & tension the bolts on the existing members on the suspender brackets at bracket 104 & 106 . Crews started at 7:20 AM. Matt & Pablo had to work on the E line . Lonny & Ignacio had to work inside the OBG

Obra , Carlos , Mario , & Roger had to work on the top roller frame at cable band # 58 . Crews had to pull the spreader beam West from cable band 100 to cable band # 58 , hook , disassemble , lift , & pull West , set it on cable band # 48 , & assemble the roller frame . They started at 7:30 AM. Crews were done at 9:30 AM.

After that , crews had to work on house keeping , pull out to the site their equipments & tools . They were done at 11:00 AM.

After that , crews had to install the 13 mm. Cable around the main cable to carry the catwalk , hook it to the lifting lugs , & secure it with clamps They started on the top of the catwalk at 11:10 AM. They were done at 2:50 PM. Crews had to wrap up their tools & equipments. They left at 3:00 PM.

Carlos , Ethan , Jose , Ryan , & Stanley had to work on the lower roller frame machine . Crews had to hook the frame machine to the crane , disassemble , fly , set on the W line , transfer to the E line , hook it to the crane , fly , set it on the spreader beam at cable band # 80 , pull it West , & assemble it at cable band # 48 . They started at 7:10 AM. on the North main span . Crews were done at 8:15 AM. Crews had to wait for Bill to mobilize & set the crane on the E line . They started on the South main span at 8:40 AM. They were done at 10:00 AM.

After that , Ryan left to work with hinge K crews . Carlos , Jose , Stanley , & Ethan had to work on the



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 573 **Date:** 10-Jun-2012 **Sunday**

W line , sort & set the frames & the accessories for the suspender next to the suspender brackets . They were done at 1:30 PM.

Then , crews joined Obra & his crews on the North main span hooking the catwalk to the main cable to the end of the shift .

Bill had to mobilize & set the Grove crane on the W line at 7:00 AM. Then , to the E line at 8:30 AM. to fly in & out of the main spans the roller frames , & work on the cable swing out to the end of the shift .

Aaron , Patrick , Joshua , & Robert had to work on the suspender ropes pulling frames on the side spans . Crews had to sort & set in place next to the suspender brackets the frames & the accessories .

Theodore had to operate the Caterpillar forklift . Scott had to operate the 20 Tone Grove crane & John had to operate the Hyster fork lift . Crews had to work with all crews on the site delivering frames , accessories , & plates . They started at 7:15 AM. Crews were done at 2:50 PM. They left at 3:00 PM.

Eric had to work on the swing out frame . He had to weld the stiffeners , plates , & their accessories . Eric had to prepare his tools , equipments , & reroute the power line . He was done at 8:00 AM. He started to weld at 8:10 AM. He was done at 2:45 PM. Eric had to wrap up his tools & equipments . He left at 3:00 PM.

Carlos had to work on the catwalk opening at cable band # 58 . He had to cover the hole with screen mesh , cut to size new wire mesh , over lap it with the existing mesh ,place wooden beams , tie them . & work on house keeping . He started at 7:15 AM. He was done at 12:00 PM.

Renaissa had to work on the North cat walk . She had to work on house keeping & change the broken wooden beams . She started at 7:10 AM. She was done at 12:00 PM.

In the afternoon , crews had to work on various locations on the catwalks to the end of the shift . All other labors were scattered on the site working with all crews & preparing for tomorrow work . Crews left at 3:00 PM. .

In the office I had to work on my reports for yesterday & today . I started at 6:00 AM. I was done at 3:30 PM.

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|-------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | JNM | IGNACIO AGUILERA | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | FOR | AARON KENT | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | RYAN EVANCHIK | 0.00 | 0.00 | 4.00 | 4.00 | | <input type="checkbox"/> |
| Ironworker | JNM | JOSE ALFARO | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | ETHAN KENT | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | CARLOS ALVERADO | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | PABLO RAMIREZ | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | CARLOS BUSTAMANTE | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | LONNY CANDELARIA | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | ROBERT MARTELL | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | JONATHON BISKNER | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | JACOB MECHE | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | FOR | ANTHONY COSTA | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | ROGELIO RUIZ | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | FOR | OBRA PAULK | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | MARIO MARQUEZ | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | FOR | MATTHEW HOLT | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | FOR | ERIC SPARKS | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 573 **Date:** 10-Jun-2012 **Sunday**

| | | | | | | | | |
|----------------------|--|--------------------|---------------|---------------|---------------|---------------|-----------------------|--------------------------|
| Semi-Skilled Laborer | APP | VICTOR HERNANDEZ | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | FOR | RIGOBERTO CAMPOS | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | LUIS DIAZ | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | JOSE AVALOS | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | FOR | JOSE AVILA | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | APP | JESUS RUIZ | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | FOR | GUILLERMO LIMON | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | JOSHUA JACKS | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | STANLEY DALIE | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | PATRICK OLEARY | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | | RENAISSA WEISS | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | CARLOS GARCIA | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Operator | OTH | WILLIAM ALGER | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Operator | OTH | THEODORE ROHR | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Operator | APP | SCOTT ROSS | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Operator | APP | JOHN SABATINO | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | JOSE PRADO | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | FROYLAN RUIZ-AYALA | 0.00 | 0.00 | 8.00 | 8.00 | | <input type="checkbox"/> |
| Equipment | | | | | | | Rental Company | |
| Equipment ID | Description | | RT Hrs | OT Hrs | ST Hrs | IT Hrs | Remarks | Dispute |
| Contractor: | AMERICAN BRIDGE/FLUOR, A JV | | | | | | | |
| 2041 | WELDER, 400 AMP | | 0.00 | 0.00 | 8.00 | 0.00 | No | <input type="checkbox"/> |
| 002306 | FORKLIFT, HYSTER 8000 lb | | 0.00 | 0.00 | 8.00 | 0.00 | No | <input type="checkbox"/> |
| 002307 | FORKLIFT, CAT TH560B 10,000 LBS | | 0.00 | 0.00 | 8.00 | 0.00 | No | <input type="checkbox"/> |
| 002321 | Equipment, Crane, 90 Ton Rough Terrain | | 0.00 | 0.00 | 8.00 | 0.00 | No | <input type="checkbox"/> |
| 002363 | Equipment, Crane, 20 Ton | | 0.00 | 0.00 | 8.00 | 0.00 | No | <input type="checkbox"/> |