



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:31 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 327 Const Calendar Day: 9 Date: 13-Jun-2012 Wednesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 07:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70

Precipitation None Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Work description.

Diary June 13, 2012

The ABF crew had the following activities at the yard Pier7:

- 1- The crew was working on the second frame of the swing away set up for the North main cable, based on the submittal ABF-SUB-2675R00. It is expected that this frame to be completed until the end of working day.
- 2- Fabricating the pulling cable band for the swing away set up.
- 3- The crew brought other attachments to the job site to be welded to the frame.
- 4- The crew started the grinding edges of the OBG E-Line end piece in order to be installed after compacting the South Maine cable at the East end. This pieces when connected to the OBG, the edge supports three Cable Bands and also the bike path arms.
- 5- The crew continued on fabricating the remaining bracing system.

The Crews involved in the activities:

- Richard Chouinard (5hrs)
- Robert Martel (8hrs+2hrs OT)
- Jason Collins (8hrs+4hrs OT)
- Jeremy Dolman (8hrs+4hrs OT)
- Chau Tran (8hrs+4hrs OT)
- Roby Smith (8hrs+4hrs OT)
- Zachariah Macdonald (8hrs+2hrs OT)
- Kevin Kananen (8hrs+2hrs OT)
- Kevin Karber (8hrs+2hrs OT)
- Luis Plancarte (8hrs+2hrs OT)
- Daniel Martinez (8hrs+2hrs OT)
- John Cagnon (Op.) (8hrs+4hrs OT)
- Mathew Chamberlain (84hrs+2hrs OT)
- Carl Lynn (8hrs+2hrs OT)
- Jeremy Hodges (8hrs)
- John Filstrup (8hrs)
- Arthur Duran (8hrs)
- James Sturgeon (8hrs+2hrs OT)
- James Wilkerson (8hrs)
- Morris Roberson (8hrs)



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Iranmanesh, Abbas **Diary #:** 327 **Date:** 13-Jun-2012 **Wednesday**

-Jashua Jacks (8hrs+2hrs OT)
 -Will Smith (6hrs)
 -Ryan Oku (Op.) (8hrs)
 -Kevin Alger (Op.) (8hrs)
 NOTE: 1.5 hrs OT

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JEREMY HODGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROBERT MARTELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JASON COLLINS	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	Zach MacDonald	8.00	2.00	0.00	10.00		<input type="checkbox"/>
		CHAU TRAN	8.00	4.00	0.00	12.00		<input type="checkbox"/>
		ROBY SMITH	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN KANANEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	LUIS PLANCARTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW CHAMBERLAIN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
		ARTHUR DURAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CSRL LYNN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DANIEL MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAMES WILKERSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MORRIS ROBERSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JOSHUA JACKS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	RYAN OKU	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		WILL SMITH	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	JOHN FILSTRUP	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	JOHN GAGNON	8.00	4.00	0.00	12.00		<input type="checkbox"/>

