



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:58 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 586 Const Calendar Day: 21 Date: 25-Jun-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Suspender Ropes Activities

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on the friction brackets on the side span . They started at 7:20 AM.

Gary , Anthony , Hayes , Jose , & Stanley had to work on the friction brackets on the North side span. Crews had to install the remaining bolts , snug , & tension the bolts using the Enerpac high torque machine . They had to reroute the air & power lines , prepare their tools & equipments . They were done at 7:35 AM. Crews started to install the bolts , snug or tension at 7:40 AM.

Gary had to work on the friction brackets at PP # 30 . Jose & Stanley had to work on the friction brackets at PP # 34 . Anthony , & Steve had to work on the friction brackets at PP # 38

Crews were done at 4:5 PM. They had to wrap up their tools & equipments . Crews left at 5:00 PM.

In the office I had to take the defensive driver training on line , work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	GARY ANDERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ANTHONY SMALER	8.00	2.00	0.00	10.00		<input type="checkbox"/>

