



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:27 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 085 Const Calendar Day: 23 Date: 27-Jun-2012 Wednesday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Intermittent

Shift Hours: 06:30 am 04:30 pm Break: 00:15 Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Clear

Working Day If no, explain:

Diary:

Dispute

General Comments

From 0630am-0700am, I waited for OC Jones to arrive at the site. From 0730am-1400pm, OC Jones applied the coir netting that was requested by the district inspector Chris Knoche. 1-Foreman named Joe; 2 laborers both with pick-up trucks worked on the installation. The material used was the following: 5 bales of coir netting (Bio Mat), 3 bales of netting staples. Labor and Equipment both charged 4 hours for the Bio Mat installation. From 1400-1630, OC Jones completed installation of fiber rolls and silt fence. Also, disposed of old silt fencing.

