



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 096 Const Calendar Day: 24 Date: 28-Jun-2012 Thursday  
 Inspector Name: Feather, Bernard Title: Transportation Engineer  
 Inspection Type: No Inspection  
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Sunny, Warm

Working Day  If no, explain:

**Diary:** Dispute  
**General Comments**  
 0800 Safety meeting. Misc. MEP paperwork and diaries. No Inspection of FWS progress. Bill O'Sullivan informed me that the 10" CCSP Sewer pipe, sent to ABC Inc. at Mare Island for paint repair and repainting, would be delivered to Pier 7 on June 29.

**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	KEVIN KANANEN	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	JEREMY HODGE	2.00	0.00	0.00	2.00		<input type="checkbox"/>

**Diary:** Dispute  
**RFI # 2877 001 0-MSI-EFA.187**  
 ABFjv welders cut the attachment clips for the PS-26 at the tower access platform per RFI 2877. I did not observe this operation, but inspected and bought off the finish work on 6-29-2012.