



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 095 Const Calendar Day: 25 Date: 29-Jun-2012 Friday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Sunny, Warm

Working Day If no, explain:

Diary: Dispute
General Comments
 MEP CCO meeting in the morning, misc MEP paperwork, track progress of FWS extra work, inspect painted 10" CCSF Sewer line delivered to Pier 7 after paint repair and repainting. Inspected modified PS-26 attachment clips cut from steel blanks per RFI 2877.

04-0120F4 Bid Item: 122 0-000-000.122 CCSF SEWER FORCE MAIN (10 NPS)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute
MEP Field Work 122 0-000-000.122
 At 1300, a truck delivering the paint repaired and repainted 10" CCSF sewer pipe from ABC Inc. arrived, and the FWS crew spent half the shift unloading the pipe.

04-0120F4 Bid Item: 123 0-000-000.123 CCSF WATER MAIN (12 NPS)
 F.W. SPENCER AND SON, INC

CCO-045 Bid Item: 004 0-PID-ELS.045 Painting of Installed Ductile Iron Pipe
 F.W. SPENCER AND SON, INC

Diary: Dispute
DIP paint repair 004 0-PID-ELS.045
 At 1300, a truck delivering the paint repaired and repainted 10" CCSF sewer pipe from ABC Inc. arrived, and the FWS crew unloaded the pipe. I inspected the paint for damage during shipping, found none, and pulled the orange tags for the paint.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 095

Date: 29-Jun-2012 Friday

Half the pipe was taken to a barge for delivery to the bridge on July 2, and the rest was stockpiled in the FWS storage area, An ABF Dosan 160 forklift (#2203-11) and operator were used to unload the pipe. Two ABF Ironworkers assisted in the offloading.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	3.00	0.00	0.00	3.00		<input type="checkbox"/>

Diary:

Mechanical Piping 001 0-MSI-EFA.187

The Damian Llanos spent half the shift installing the WT section of the PS-5s at PP 120 and 120.5 along the south barrier of the WB bridge per RFI 2870R00.

Narciso Biagi assisted for 3 hours as field foreman.

Dispute