



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 091 Const Calendar Day: 32 Date: 06-Jul-2012 Friday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Sunny, Warm, foggy in the morning

Working Day If no, explain:

Diary: Dispute
General Comments
 MEP CCO meeting in the morning, misc. MEP paperwork, track progress of FWS crew.

04-0120F4 Bid Item: 123 0-000-000.123 CCSF WATER MAIN (12 NPS)
 F.W. SPENCER AND SON, INC

04-0120F4 Bid Item: 123 0-000-000.123 CCSF WATER MAIN (12 NPS)
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	DAVID LAW	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Welder	JNM	DAMIAN LLANOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary: Dispute
MEP Field Work 125 0-000-000.125
 The FWS crew surveyed the drilling of slotted holes on the PS-6 pipe supports along the bike path, laid out 2 1/2" piping along the EB bridge near the tower, and organized material in the yard.