



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 098 Const Calendar Day: 35 Date: 09-Jul-2012 Monday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: No Inspection
 Shift Hours: 00:00 00 09:00 am Break: Over Time: 1:00
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Sunny, Warm

Working Day If no, explain:

Diary: Dispute
General Comments
 0000 to 0530; monitoring of lane closure on SFOBB bridge per contract 04-0120S4. Misc. MEP paperwork. Bill Casey staff meeting at 0800.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	3.00	0.00	0.00	3.00		<input type="checkbox"/>

Diary: Dispute
PS-3 Modification at W2W 001 0-MSI-EFA.187
 I contacted Dave Law at 0730. He said the FWS crew would be spending the shift welding the modifications to the PS-3 at the base of W2W per RFI-2650R00 and 2650R01.
 I was off during the day due to monitoring a night lane closure the previous evening. On 7/10/2012, Dave Law informed me that Damian Llanos spent the entire shift welding the PS-3 with Narciso Biagi assisting.
 Dave Law assisted for 3 hours as general foreman.
 I inspected the work on 7/10/2012 and determined the work performed was appropriate as reported.