



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 097 Const Calendar Day: 36 Date: 10-Jul-2012 Tuesday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Sunny, Warm

Working Day If no, explain:

Diary: Dispute
General Comments
 Staff meeting at 0900. Discussed status of Submittal 1559R05, amendment to the CCC PQWP, with METS. METS committed to returning it by the COB. FWS finished the work to modify the PS-3 at the base of W2W. I confirmed the modifications were per the RFI 2650 sketches.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	1.00	0.00	0.00	1.00		<input type="checkbox"/>

Diary: Dispute
Modify PS-3 at W2W 001 0-MSI-EFA.187
 Damian Llanos spent the shift welding the modifications to the PS-3 at the base of W2W per RFI-2650R00 and 2650R01. Narciso Biagi assisted this operation.
 Dave Law assisted for one hour as general foreman.