



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 811 Const Calendar Day: 38 Date: 12-Jul-2012 Thursday  
 Inspector Name: Wilcox, Jason Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 06:30 am 04:00 pm Break: 00:30 Over Time: 01:00  
 Federal ID:  
 Location:  
 Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70  
 Precipitation Condition Partly Cloud

Working Day  If no, explain:

**Diary:** Dispute

**General Comments**

Overcast and cool (AM) Clear and mild (PM)

- Email review
- 0800 hrs Safety Meeting
- Discuss with Paul Jefferson and Bill Shedd RFI 2917 – MEP conflicts in Hinge K. Yesterday Parsons Brinkerhoff sent in their response stating that they can't reroute the conduit. Possibilities are being discussed.
- Discuss with Bill Casey and Darryl Schram the next step in getting ABF the Hinge KE Stressing Diaphragm Submittal from MCM. And ATP was generated and will be sent over to ABF letting them know that HS Rebar can begin analyzing the drawings for discrepancies.
- Received a call from Mohammad Saffiuddin (PB) and set up a meeting with him tomorrow morning at 1000 hrs to go over the MEP conduit conflict at Hinge KW.
- Met with Jim Brady (MN) and discussed what will be required of him during rebar installation at Hinge K

I accrued 1 hour of overtime today covering the Contractor's work and performing job related duties.

**CCO-216 Bid Item: 001 0-hrm-ELS.216 Hinge K Milestone Issues**  
 AMERICAN BRIDGE/FLUOR, A JV

<b>Labor</b>								<b>Dispute</b>
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	SCOTT ROSS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>