



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:56 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 729 Const Calendar Day: 44 Date: 18-Jul-2012 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:00 am 06:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Partly Cloud

Working Day If no, explain:

Diary:

Dispute

General Comments

Overcast and cool (AM) Clear and mild (PM)

- Site visit to observe the HRC 500/520 Coupler operator qualification testing for Brian Hargitt and Ociel Solano. They were unable to perform the operator qualification test for the 500/520 HRC couplers yesterday. Also, Ociel Solano performed the operator qualification test for the 500/510 HRC coupler this morning. Workers for HS Rebar are: Simon Martinez, Aden Moreno, Walter Godoy, Brian Hargitt, Ociel Solano, and Johnny Pantoja. The crane operator is Bill Alger and the oiler is John Savatini.
- Two workers (Guillemor Limon (6hrs) and Christian Hernandez (5hrs)) of ABF drilled holes into the North Edge of Girder Stressing Diaphragm in order to epoxy in three – 25mm bars that were not installed on the YBITS contract. They were not able to epoxy and install the bars today though. With these two workers there was a generator, a Kumbota cart, some small tools, and two radios.
- Diary work
- I observed four welders working this afternoon on the East end W-Line: Mike Jimenez at 12W/13W LS1, Jin Tei Wang at PP111.1 C1 exterior, Jeremy Dolan at 13W PP122.2 LS3, and Tran Chau at 13W/14W LS1.
- Two workers (Pat Finley (8hrs) and JD Freeman(1 hr)) helped pour a “rat slab” for the FSHCC mockup for CCO 225.

I accrued 4 hours of overtime today covering the Contractor’s work and performing job related duties.

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
CCO-225 Bid Item: 001 0-rcm-EFA.225 Rapid Set Concrete Mock up								
CONCO PUMPING								
Labor								
Contractor:	CONCO PUMPING							
Carpenter	JNM	Pat Finley	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	APP	J.D. Freeman	1.00	0.00	0.00	1.00		<input type="checkbox"/>

