



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 102 Const Calendar Day: 46 Date: 20-Jul-2012 Friday
 Inspector Name: Awal, Mohammad Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Woods, Mark Approved Date: 28-Sep-12 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60
 Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

Welding: (QA: William Cifford)

ABF informed that weld repair and joint QA/QC UT investigation will be halted for approximately six weeks.
 Summary of progress of joint QA/QC UT investigation:

- ESW A - N/A
- ESW B -100% QA/QC complete
- ESW C - 100% QA/QC complete
- ESW D - 100% QA/QA complete
- ESW E - weld to be removed
- ESW F - 100% QA/QC complete
- ESW G - 100% QA/QC complete
- ESW H -100% QA/QC complete
- ESW J started 07/16
- ESW K - scheduled
- ESW L - 100% complete Face B
- ESW M -100% QA/QC complete
- ESW N - N/A
- ESW P - Repairs in progress
- ESW Q - Repairs in progress
- ESW R - 100% QA/QC complete

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Awal, Mohammad **Diary #:** 102 **Date:** 20-Jul-2012 **Friday**

ESW S - 100% QA/QC complete
 ESW T - scheduled
 ESW V - Started 07/14
 ESW W - N/A

Painting (QA: Charlie Stewart)
 Removing containment at elevation 145m
 Details of painting operation are available in QA report.
 Bolt replacement at elavation 145m
 Splice # 4
 one at plate A
 one at plate B
 North Shaft
 One in Plate A

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>

